GS-04P-16-C-7052 Savannah JGL Waterproofing Repairs Tootle Construction, LLC Task Task Name Duration Start Finish Predecess Qtr 1, 2017 Qtr 2, 2017 Qtr 3, 2017 Qtr 4, 2017 Qtr 1, 2018 Qtr 2, 2018 Qtr 3, 2018 Mode 1 -Savannah JGL Waterproofing Repairs 392 days Mon 2/20/17 Tue 8/21/18 2 = Kickoff Meeting Tue 2/21/17 Tue 2/21/17 1 day 3 1 day Wed 2/22/17 Wed 2/22/17 2 4 Pre-Design Analysis - Roof and Wall 38 days Mon 2/20/17 Wed 4/12/17 5 = Mon 2/20/17 Wed 2/22/17 Select Demolition 3 days Hazmat Surveys 10 days Mon 2/20/17 Fri 3/3/17 7 = Pre-Design Analysis & DD Roof Mon 3/6/17 Wed 3/22/17 5,6 13 days 8 = Pre-Design Analysis & DD Roof Due 3/22 Pre-Design Analysis & DD Roof Due 0 days Wed 3/22/17 Wed 3/22/17 7 Thu 3/23/17 Wed 4/12/17 8 GSA Review 15 days 10 🔜 Thu 4/13/17 Mon 6/12/17 Design Concept/ Design Development - Wall 43 days 11 = Design Development 28 days Thu 4/13/17 Mon 5/22/17 9 DD Wall Due 5/22 12 DD Wall Due 0 days Mon 5/22/17 Mon 5/22/17 11 13 GSA Review 15 days Tue 5/23/17 Mon 6/12/17 12 14 🛶 90% CD's Roof 35 days Thu 4/13/17 Wed 5/31/17 15 = 90% CD's Roof 10 days Thu 4/13/17 Wed 4/26/17 9 16 Roofing Submittals Prep 10 days Thu 4/13/17 Wed 4/26/17 9 17 🔫 90% CD's Roof and Roofing Submittals Due 4/26 90% CD's Roof and Roofing Submittals Due 0 days Wed 4/26/17 Wed 4/26/17 15,16 18 = **GSA Review** 15 days Thu 4/27/17 Wed 5/17/17 17 19 🔜 Final CD's Roof 5 days Thu 5/18/17 Wed 5/24/17 18 Final CD's Roof Due \$\sim 5/24 20 Final CD's Roof Due 0 days Wed 5/24/17 Wed 5/24/17 19 21 = **GSA Review** 5 days Thu 5/25/17 Wed 5/31/17 20 22 🔜 **Roof Construction** 195 days Wed 6/7/17 Tue 3/6/18 Roof Construction NTP 4 6/7 23 Roof Construction NTP 0 days Wed 6/7/17 Wed 6/7/17 20 24 🔜 Roof Replacement Part 1 47 days Wed 6/7/17 Thu 8/10/17 23 25 🔫 Weather Shutdown 7 days Fri 8/11/17 Mon 8/21/17 24 26 Parapet Wall Trim and Roof Transition Repairs Tue 8/22/17 Mon 9/4/17 25 10 days 27 Lower Roof Replacement Part 2 40 days Tue 9/5/17 Mon 10/30/1 25,26 28 = Tue 10/31/17 Wed 12/27/1 27 Metal Coping Order Leadtime 42 days 29 Lower Roof Metal Coping and Flashing Install Thu 12/28/17 Wed 1/17/18 28 15 days 30 = Penthouse Roof Delay - Design and Pricing 47 days Tue 10/31/17 Wed 1/3/18 27 31 Penthouse Roof MOD 12 days Thu 1/4/18 Fri 1/19/18 30 32 Penthouse Roof Demo and Construction Mon 1/22/18 Fri 2/16/18 31 20 days 33 🔫 Contractor Review and Punch List Roof 5 days Mon 2/19/18 Fri 2/23/18 32,27,29 34 **GSA Notification Period Roof** 5 days Mon 2/26/18 Fri 3/2/18 33 35 = Final Inspection Roof 2 days Mon 3/5/18 Tue 3/6/18 34 36 = CD's Wall 98 days Tue 6/13/17 Thu 10/26/17 37 90% CD's Wall 30 days Tue 6/13/17 Mon 7/24/17 13 38 🔜 Tue 7/4/17 Mon 7/24/17 Wall Submittals Prep 15 days 39 🔫 Pricing Delay in 90% Submittal 10 days Tue 7/25/17 Mon 8/7/17 37 90% CD's Wall and Wall Submittals Due 40 = 90% CD's Wall and Wall Submittals Due Mon 8/7/17 Mon 8/7/17 39 0 days 41 = GSA Review Tue 8/8/17 Mon 8/28/17 40 15 days 42 🔜 Final CD's Wall and Submittals Tue 8/29/17 Thu 10/12/1741 33 days Final CD's Wall and Submittals Due 10/12 43 Final CD's Wall and Submittals Due 0 days Thu 10/12/17 Thu 10/12/1742 44 🛶 GSA Review 10 days Fri 10/13/17 Thu 10/26/1743 45 **Wall Construction** 181 days Tue 12/12/17Tue 8/21/18 46 Wall Mockup 2 days Tue 12/12/17 Wed 12/13/1 44 47 = Wall Design Changes and Submittal Approval 20 days Thu 12/14/17 Wed 1/10/18 46 Wall Construction NTP 1/10 48 🔜 Wall Construction NTP Wed 1/10/18 Wed 1/10/18 47 0 days 49 **Wall Demolition and Waterproofing** 70 days Thu 1/11/18 Wed 4/18/18 Wall Demolition and Waterproofing 50 Oglethorpe Ave- Wall Demolition and Waterpro 20 days Thu 1/11/18 Wed 2/7/18 48 51 Whitaker St- Wall Demolition and Waterproofir 15 days Thu 2/8/18 Wed 2/28/18 50 52 Barnard St- Wall Demolition and Waterproofing 15 days Thu 3/1/18 Wed 3/21/18 51 53 🔜 York St- Wall Demolition and Waterproofing 20 days Thu 3/22/18 Wed 4/18/18 52 54 Install Metal Trim Thu 4/19/18 Wed 6/13/18 55 🔜 Oglethorpe Ave- Metal Trim Install 10 days Thu 4/19/18 Wed 5/2/18 53 56 = Whitaker St- Metal Trim Install Thu 5/3/18 Wed 5/16/18 55 10 days 57 Barnard St - Metal Trim Install Thu 5/17/18 Wed 5/30/18 56 10 days 58 York St- Metal Trim Install 10 days Thu 5/31/18 Wed 6/13/18 57 59 Contractor Review and Punch List Wall 10 days Thu 6/14/18 Wed 6/27/18 58 60 GSA Notification Period Wall Thu 6/28/18 Wed 7/4/18 59 5 davs 61 = Final Inspection Wall Thu 7/5/18 Wed 7/11/18 60 5 days 62 = Demobilization 5 days Thu 7/12/18 Wed 7/18/18 61,35 63 Contract Close-Out 7/18 Contract Close-Out 0 days Wed 7/18/18 Wed 7/18/18 62 64 24 days Thu 7/19/18 Tue 8/21/18 63 Project Close-Out 65 = 0 days Tue 8/21/18 Tue 8/21/18 64 Project Completion \$\sqrt{8}/2 **Project Completion** Project: Savannah JGL Schedule T Task Milestone Project Summary External Milestone Inactive Milestone Manual Task Manual Summary Rollup = Start-only Deadline Manual Progress Date: Fri 12/29/17 Summary External Tasks Inactive Task Inactive Summary Duration-only Manual Summary Finish-only Progress Page 1