156842

(NAME-LOCATION-PHONE) T. Carrico, Ext. 2095

DATE

May 20, 1985

SUBJECT

Status Report on CEA 3808

REFERENCE

TO

P. Hoemann

cc L. Rumbicks

K. Lichtenheld - CS6G

R. Nelson

K. Petterson

O. Shipley

B. Steketee

Compaction and fill continuing south of BBW.

Most of the soldier beams needed for 1-JJ south of 1-EE has been set.

Diversion temporary pump put into service Wednesday for 18 inch at 1-E stream is being pumped through line to 1-D.

Encasement removed and elbow exposed northwest of 1-EE after stream was diverted.

Good section of L35 has been prepared for encasement.

Sewer box 1-AA passed water test and was coated Friday on the outside.

Excavation has been halted south of BBZ building dock. Some chemical waste drums were uncovered in this area and a section of ground with waste in it is being evaluated.

T. Carrico

Operation Foreman

skg

WGK 4084735

(NAME-LOCATION-PHONE) T. Carrico, Ext. 2095

DATE

May 13, 1985

SUBJECT

Status Report on CEA 3808

REFERENCE

TO

P. Hoemann

Carlos Bunbicks

- K. Lichtenheld CS6G
- R. Nelson
- K. Petterson
- O. Shipley

B. Steketee

Costing on Box 1BB was accepted, with 1CC already accepted. The pulling of all soldier beams will follow with backfilling and compaction of the area south of BBW Warehouse.

Section between ICC and IDD which had the one bad flange was retested without success. People involved with repairs feel that the weather (rain) had an adverse affect on the repair.

Compaction work underway on west end of section ICC to IDD.

With sheet piling in place at IEE, most of the bulk head was cut away on east end of culvert at ACL chlorine tracks.

Excavation work continuing east on the south side of BBZ Storeroom.

T. Carrico

Operation Foreman

لانيد

skg

WGK 4084736