

MONSANTO

From: Kenneth W. Lichtenheld CS6G Corporate Engineering (4-6627)

Date: May 10, 1985

cc: D.R. Bowers CS6G

L.V. Bumbicka 1740

Subj: Project Progress Meetings

R.M. Calles CS6G

M.A. Coco Alberici

Re: CEA 3808 - Main South Trunk Sewer

R.J. Geile CS6G

E.R. Hartman CS6G

TO: J.J. Beckerle Alberici

P.R. Hoemann 1740

W. Bodine Alberici

L.C. Kreh F2ED

T.N. Carrico 1740

B.W. Steketee 1740*

G.A. Grundmann CS6G

R.L. Wiese CS6G

W.C. Koester Alberici*

C.J. Lotz Alberici*

F.A. Mayse CS6G*

*Present at meeting

R.L. Nelson 1740*

K.W. Petterson 1740*

O.N. Shipley 1740*

Following are minutes of the meeting held at the CED construction trailers on 05/09/85 at 9:00 a.m.

1. Construction Progress

- a. Poured 85 linear feet of encasement and stripped forms. Encasement now complete from Route 3 box to 30-feet east of manhole 1D-D except for small length at leaky joint between manholes 1C-C and 1D-D.
- b. Exterior coal tar epoxy coating completed.
- c. Backfill started and lagging being pulled between 1C-C to 1D-D.
- d. The water test on manhole 1B-B was successful.
- e. Exterior coal tar epoxy coating on manhole 1B-B in progress.
- f. Excavation between manhole 1D-D to 2A-A continuing.
- g. Retest of joint between manhole 1C-C and 1D-D was unsuccessful.

2. Vitrified Clay Pipe Joints

WGK 4084737

- a. Alberici asked if they can coat joints with epoxy to prevent water from stopping cure if flooding of trench occurs. Lichtenheld and Nelson to check with joint vendor.

J.J. Beckerle, et al

Page 2

May 10, 1985

3. Miscellaneous

- a. Plant (Nelson) notified 03/08/85 to proceed on B1 demolition. Plant was holding due to electrical feeders to old fab shop. Nelson to expedite demolition so as not to impede sewer construction.
- b. Housekeeping inspection on May 21 and 22. Every effort should be made to keep site clean and in order. Alberici has been cleaning up and condensing material storage.

The next progress meeting will be held at the CED construction trailers at 10:00 a.m. on Thursday, May 16, 1985. All Monsanto project personnel are to meet prior to this meeting at 8:15 a.m.



Kenneth W. Lichtenheld

mb/2178Z

WGK 4084738