

MONSANTO

From: Kenneth W. Lichtenheld CS6G Corporate Engineering (4-6627)

Date: May 3, 1985 cc: D.R. Bowers CS6G  
 L.V. Bumbicka 1740  
 Subj: Project Progress Meetings R.M. Calles CS6G  
 M.A. Coco Alberici  
 Re: CEA 3808 - Main South Trunk Sewer R.J. Geile CS6G  
 E.R. Hartman CS6G  
 TO: J.J. Beckerle Alberici P.R. Hoemann 1740  
 W. Bodine Alberici L.C. Kreh F2ED  
 T.N. Carrico 1740 B.W. Steketee 1740\*\*  
 G.A. Grundmann CS6G R.L. Wiese CS6G  
 W.C. Koester Alberici\*  
 C.J. Lotz Alberici\*  
 F.A. Mayse CS6G\* \*Present at meeting  
 R.L. Nelson 1740\*  
 K.W. Petterson 1740\* \*\*Present at portion  
 O.N. Shipley 1740\* of meeting

Following are minutes of the meeting held at the CED  
 construction trailers on 05/03/85 at 9:00 a.m.

### 1. Construction Progress

- a. Six feet of water in trenches after weekend. On Tuesday job was shut down because of rain.
- b. Ninety-four feet of 42" VCP encasement from Bldg. BBW - lDD placed.
- c. Brick windows leaked on manhole l-BB. Will try a waterstop material.
- d. L-35 (12" VCP lateral) was tested with four leaking joints out of nine joints tested.
- e. Twenty-five trucks of contaminated soil were loaded out for shipment to landfill in Ohio.

### 2. Miscellaneous

- a. Nelson and Shipley pursuing development of sewer construction around P<sub>2</sub>S<sub>5</sub>.
- b. Exploratory work to locate any foundations around old CED shop will have to be done soon. Shipley to advise Nelson on timing.

WGK 4084742

J.J. Beckerle, et al  
May 3, 1985  
Page 2

- c. Construction of 42" VCP joints in hot weather.
  - 1) Use of air conditioned space
  - 2) Placing materials at night
  - 3) Painting of joints after VCP is in place
- d. Lichtenheld to explain jumper system in writing.
- e. Shipley to investigate relocation of jumper T3. Also, to do investigation on jumpers T1 & T2 next week.
- f. ACL track setup (sheet piling around manhole 1-EE) will be present approximately 3-4 months. Nelson to check with plant for comments.
- g. Discussion of construction procedure at existing manhole 1-D-1. Nelson, Shipley, and Lichtenheld to pursue.
- h. Peterson submitted written detailed testing procedure for VCP and manholes for comments.

The next progress meeting will be held at the CED construction trailers at 10:00 a.m. on Thursday, May 9, 1985. All Monsanto project personnel are to meet prior to this meeting at 9:15 a.m.



Kenneth W. Lichtenheld

mb/0898C

WGX 4084743