

MONSANTO

From: Gordon A. Grundmann CS6G Corporate Engineering (4-6112)

Date: April 8, 1985 cc: D.R. Bowers CS6G
L.V. Bumbicka 1740
Subj: Project Progress Meetings R.M. Calles CS6G
M.A. Coco Alberici
Re: CEA 3808 - Main South Trunk Sewer R.J. Geile CS6G
E.R. Hartman CS6G
TO: J.J. Beckerle Alberici P.R. Hoemann 1740
W. Bodine Alberici L.C. Kreh F2ED
T.N. Carrico 1740* F.A. Mayse CS6G
W.C. Koester Alberici** B.W. Steketee 1740
K.W. Lichtenheld CS6G* R.L. Wiese CS6G
C.J. Lotz Alberici*
R.L. Nelson 1740* *Present at meeting
K.W. Petterson 1740* ** Part Time
O.N. Shipley 1740*
T.W. Wright CS6G

Following are minutes of the meeting held at the CED construction trailers on 04/04/85 at 9:00 a.m.

1. Construction Progress

- a. Testing of the final joint between the outlet box and manhole 1-AA is scheduled for 04/05/85.
- b. Encasement of the 42" VCP between manholes 1-AA and 1-BB is complete.
- c. Backfill is in progress between manholes 1-BB and 1-CC.
- d. The epoxy joints on manhole 1-CC have been completed and water testing is in progress.
- e. The 42" VCP joints between manholes 1-CC and 1-DD are completed and scheduled for testing on 04/04/85.
- f. Manhole 1-GG is complete and forms have been removed. Epoxy completed on outside joint.
- g. Will start to make joints 04/04/85 - four pieces of pipe east of manhole 1-DD.

2. Dewatering

One pump malfunctioned over the weekend and two others were temporarily out of operation. This situation plus the heavy rains over the weekend caused water to come up in the trench.

In the future a special check of the pumps will be made on Friday evenings to insure all are operational.

NGK 4084753

3. BBZ Warehouse

Dock seal being installed. The warehouse will be ready 04/08/85 for operation with the temporary facilities.

4. Manhole 1-EE

Sheet piling will be used at manhole 1-EE to allow ACL to remain operational. Work will be started in a couple of weeks.


Rerouting of the plant water line will be complete by 04/05/85.

Driving of soldier beam piles has begun to the east of manhole 1-EE. Excavation of additional trench will begin on 04/08/85.

5. Miscellaneous

- a. Overflow on the cooling tower has been corrected and the water problem seems to be solved.
- b. The BI building needs to be dismantled no later than 06/01/85. Dismantling should be done in May.
- c. Dismantling of the CED fab shop is also coming. The equipment in the fab shop must be moved to the new shop being built behind the CED trailers.
- d. The heavy rainstorm over the weekend caused a couple of days to be lost due to the extreme cleanup required.

The next progress meeting will be held at the CED construction trailers at 9:00 a.m. on Thursday, April 11, 1985.


Gordon A. Grundmann

mb/2178Z

WGK 4084754