

156865

Date: April 2, 1985	cc:	D.R. Bowers	CS6G
		L.V. Bumbicka	1740
Subj: <u>Project Progress Meetings</u>		R.M. Calles	CS6G
		M.A. Coco	Alberici
Re: CEA 3808 - Main South Trunk Sewer		R.J. Geile	CS6G
		E.R. Hartman	CS6G
TO: J.J. Beckerle	Alberici	P.R. Hoemann	1740
W. Bodine	Alberici	L.C. Kreh	F2ED
T.N. Carrico	1740**	F.A. Mayse	CS6G
W.C. Koester	Alberici*	B.W. Steketee	1740
K.W. Lichtenheld	CS6G*	R.L. Wiese	CS6G
C.J. Lotz	Alberici*		
R.L. Nelson	1740	*Present at meeting	
K.W. Petterson	1740*	** Part Time	
O.N. Shipley	1740		
T.W. Wright	CS6G		

1. Construction Progress

- a. Water test 1-AA to 1-BB on VCP passed.
- b. Water test Rt. 3 Box to 1-AA failed. Will cut out joint and test next week.
- c. Grout slurry under 42" dia. VCP put in at flume manhole.
- d. Encasement steel installed Rt. 3 Box to 1-AA and manhole 1-AA to 1-BB. Bulkheads to be installed manhole 1-AA to 1-BB today and concrete placed next week.
- e. Manhole 1-BB to 1-CC backfill in progress.
- f. Manhole 1-CC brick mortar installation 90% complete.
- g. Set 42" dia. VCP manhole 1-CC to 1-DD. First and second pass on joints complete today and third pass will be complete tomorrow.
- h. 42" dia. VCP set in trench between manhole 1-DD to 1-EE.
- i. Manhole 1-GG base forms set and concrete will be placed tomorrow.
- j. Rig for setting 6" dia. to 18" dia. VCP has been designed and is being fabricated.
- k. Kelly R.R. contractor completed work on track #8C.

WGK 4084757

2. BBZ Warehouse

The new dock seal is to be installed next week. The rock on the railroad tracks and electrical work has been completed.

3. Dewatering Pumps

The #4 pump is to be installed with only a 45-foot riser. Pumps #1, 2, 3, & 5 are in operation.

4. Manhole 1-EE Area

- a. Other options to sheet piling around 1-EE are more expensive than \$70k. Field (Shipley) to write change order next week.
- b. Elevation checks on new lateral line manhole 1-JJ to manhole 1-EE are complete. Lichtenheld to check possible interference with existing 24" and 30" Village sewers.
- c. The 8" dia. well water line rerouting on the east side of "H" Street will be completed next week.

5. Miscellaneous


- a. Float system at ACL cooling tower appears to be functional. Plant will overhaul on next shutdown.
- b. Details of the cost to keep the wash tracks operating during the construction period are being assembled by Nelson who will write a PCN. Nelson not present to report progress.
- c. R. Nelson to start on BI demolition. Construction will begin in that area in two-months.

6. Earth Removal from Plant

- a. Carrico working with plant on removing contaminated soil at stockpile.
- b. Alberici to start removing non-contaminated earth from plant. Carrico to supply Alberici permit numbers.

The next progress meeting will be held at the CED construction trailers at 9:00 a.m. on Thursday, April 4, 1985.

WGK 4084758


K. W. Lichtenheld
for G.A. Grundmann

mb/21782