

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico, Ext. 2095

DATE : March 19, 1985
SUBJECT : Status Report on CEA 3808
REFERENCE :
TO : P. Hoemann

cc. L. Bumbicks
K. Lichtenheld - CS6G
R. Nelson
K. Petterson
O. Shipley
B. Steketee

Excavation at 1GG resulted in sewer problems that took until Friday to correct with a 12" flume.



Retest of one joint between 1BB and 1CC was OK. Shoring and piling in the removal stage between 1BB and the middle of I Street.

Mathes Engineering has advised that the dirt scheduled for backfill is too wet to give the compaction specified for the job at this time.

Diversion line for H Street sewer around 70% complete.

Changes at BBZ warehouse complete except for another dock seal, some rock, and the electrical work.

No. 5 dewatering pump was installed, ready to fuse and run.


Tom Carrico
Operation Foreman


skg

WCK 4084761