

150882

MONSANTO

From: Gordon A. Grundmann CS6G Corporate Engineering (4-6112)

Date: March 14, 1985

cc:

D.R. Bowers CS6G
L.V. Bumbicka 1740
R.M. Calles CS6G
M.A. Coco Alberici
R.J. Geile CS6G
E.R. Hartman CS6G
P.R. Hoemann 1740
L.C. Kreh F2ED
F.A. Mayse CS6G
B.W. Steketee 1740**
R.L. Wiese CS6G

Subj: Project Progress Meetings

Re: CEA 3808 - Main South Trunk Sewer

TO: J.J. Beckerle Alberici
W. Bodine Alberici
T.N. Carrico 1740*
W.C. Koester Alberici*
K.W. Lichtenheld CS6G*
C.J. Lotz Alberici*
R.L. Nelson 1740*
K.W. Petterson 1740*
O.N. Shipley 1740
T.W. Wright CS6G

*Present at meeting
**Part time

Following are minutes of the meeting held at the CED construction trailers on 03/14/85 at 9:00 a.m.

1. Construction Progress

- a. Some of the smaller VCP we have been waiting for arrived last Friday.
- b. Concrete encasement of the 42" VCP east of manhole 1-CC is complete. Backfilling will start 03/14. After backfilling, the railroad track will be installed east of BBW and is targeted for completion early the week of 03/18/85. A bulkhead will be required on the east side of the dirt to hold the backfill.
- c. Mathes visited the site last Friday and checked the dirt piles for suitability for compaction, which appears to be okay.
- d. The joint repaired between manholes 1-BB and 1-CC tested okay. Encasement has been poured and backfilling will start between these two manholes next week.
- e. Additional work can now be started on manhole 1-CC since the encasement is poured on both sides. This will include the addition of epoxy and then hydro testing.
- f. The two joints have been repaired between manholes 1-AA and 1-BB and are curing.

WGK 4084762

- g. Setting of the final 42" VCP section between the outlet box and manhole 1-AA will be done on 03/15 or 03/18.
- h. The pile of dirt filled with concrete, asphalt, etc., will be hauled to the dump next week - Shipley. Carrico to have any final tests made, if necessary.
- i. While excavating for lateral manhole 1-GG, it was necessary to dig around an existing 15" line encased in concrete. The existing 15" line apparently was cracked and not encased on one portion at the bottom. When digging occurred near this area, the line began to leak. This occurred on 03/11/85. Work has been proceeding on repairing this line. A PVC sleeve is targeted to be in place by Friday P.M. on 03/15. Construction will work a second shift on 03/14 to expedite the repair.

An 8" pipe was found to be piggyback on the 15" pipe. No one has any records as to what this pipe is for. Nelson to research.

2. BBZ Warehouse

Work began on the temporary modifications. The dock seals and bumpers were installed, and the inside partitions were started.

3. Dewatering Pumps

- a. The #4 pump was reinstalled.
- b. The #5 pump should be operational on 03/15 after some final piping and wiring are completed.
- c. Carrico advised that there appears to be no new pumping restrictions to the treatment plant in the near future.

4. Manhole 1-EE

- a. Excavations have uncovered the 8" water line to the west of manhole 1-EE.
- b. The firewater line will be located to verify its location.
- c. Sheet piling will be required to the east of the ACL tracks during the installation of manhole 1-EE and the lateral to the north. This will insure that the ACL tracks remain in operation.

WCK 4084763

J.J. Beckerle, et al

Page 3


March 14, 1985

- d. Lateral manhole 1-JJ will be moved slightly east to center between two railroad tracks. This will allow regular sheeting to be used here. The elevation of manhole 1-JJ needs to be confirmed to see if the lateral feed pipe interferes with the existing sewer.

5. Miscellaneous

- a. Nelson guarantees he will get the cooling tower leak repaired.
- b. The existing fire main has developed another leak which must be repaired - Shipley.
- c. Nelson advises that removal of the wash tracks south of BBC has previously been cleared. Removal of tracks will occur approximately 04/15.
- d. The break in the existing pipe near manhole 1-GG has lost two-days on the schedule.

The next progress meeting will be held at the CED construction trailers at 9:00 a.m. on Thursday, March 21, 1985.




Gordon A. Grundmann

mb/2178Z

Attachments (2) carbonees only

WGK 4084764





PLAN
SCALE: 1"=10'-0"

CE KEY PLAN
INDEX OF DOMAINS & SUBDOMAINS
3500 (a) D OROCO C 9 2

NOTE:
UNDERGROUND FACILITIES, STRUCTURES AND UTILITIES HAVE BEEN LOCATED FROM SURVEY DATA RECORDS. THEREFORE, THERE IS A POSSIBILITY THAT SOME UTILITIES MAY BE ENCOUNTERED UNEXPECTEDLY DURING CONSTRUCTION.

NO.	DESCRIPTION	DATE	BY
1	ISSUED FOR PERMIT	11/11/88	WGC
2	REVISION	11/11/88	WGC

WGK 4084766