

156909

Monsanto

FROM
NAME-LOCATION-PHONE T. Carrico, Ext. 2095

DATE January 16, 1985
SUBJECT Status Report on CEA 3808
REFERENCE
TO P. Hoemann


~~B. Bumbicka~~
K. Lichtenheld - CS6G
R. Murphy
R. Nelson
O. Shipley
L. Dewald

Box 1FF was formed and poured. Temporary PVC bypass was installed so 12" sewer will remain functional until box is put into service.

All joints complete from east side of LCC to middle of I Street. Section will be tested this week.

One joint was made on east side of LBB Friday. The job was stopped due to lack of heat in excavation.

Additional canopies and heaters were set up for the week end. Temperature of excavation and pipe seems to be between 50 and 60 degrees now.


Tom Carrico
Operation Foreman

skg

WGK 4084797