NAME-LOCATION-PHONE T. Carrico, Ext. 2095

January 8, 1985

-- I-- Bumbicka

K. Lichtenheld - CS6G

Status Report on CEA 3808

R. Murphy

R. Nelson

O. Shipley L. Dewald

TO

P. Hoemann

Due to heavy rain in the area on New Year's Eve, progress on joints stopped last week.

Wednesday, Thursday, and Friday was spent removing surface water and mud from the excavation and cleaning up partial joints.

By late Friday, sewer tile for pass under Track 8C was in trench and aligned between Box 1CC and the middle of I Street.

All available canopies were in place over the excavation and heaters on for weekend.

Another truck load of 42 inch sewer tile has arrived on the job site.

Operation Foreman

skg

WEK 4084805