

156941

MONSANTO

FROM: G. A. Grundmann (4-6112) Corporate Engineering - CS6G

DATE: November 21, 1985 CC: D. R. Bowers - CS6G
L. V. Bumbicka--1740**
SUBJ: Project Progress Meeting R. M. Calles CS6G
M. A. Coco - JSA
REF: CEA 3808 - Main South Trunk J. Colling - 1740
Sewer R. J. Geile - CS6G
E. R. Hartman - CS6G
P. R. Hoemann - 1740
TO: J. J. Beckerle - JSA L. C. Kreh - F2ED
W. Bodine - JSA F. A. Mayse - CS6G*
T. N. Carrico - 1740* B. W. Steketee - 1740*
W. C. Koester - JSA* R. L. Wiese - CS6G
K. W. Lichtenheld - CS6G*
C. J. Lotz - JSA*
R. L. Nelson - 1740*
K. W. Petterson - 1740*
R. C. Martini - 1740
R. Schlereth - Fleischer Seeger*
R. B. Knoll - Fleischer Seeger*

*Present At Meeting

**Present Part Time

Following are minutes of the meeting held at the CED construction trailers on 11/21/85 at 9:30 a.m.

1. Construction Progress

- a. Excavation has been completed from 2-DD to 3-AA. The subgrade and base will be poured tomorrow.
- b. Manhole 1-EE passed the water test.
- c. Manholes 2-AA and 2-BB should be released for water testing next week.
- d. Lateral L-64 has been completed.
- e. Manhole 2-DD walls to be poured today.
- f. Plan to pour manhole 3-AA base 11/25.
- g. Manhole 1-EE and 2-EE will be dried out and heated preparatory to installation of the exterior coating. The sheet piling needs to then be pulled for manhole 1-EE. Both manholes will be backfilled around the outside as soon as the coatings are complete.

WGK 4084488

- h. Continued rain has hampered progress. In particular the rain has prevented the making of joints between 2-CC and 2-DD. There may be an underground pipe leak between 2-CC and 2-DD that shows up during the heavy rains.

2. Internal Manhole Work

- a. Manhole 1-GG - The brickwork is complete. Inspection has been made and minor repairs are in progress.
- b. Manholes 1-AA, 1-BB, and 1-CC are all in the final stages of inspection and repair.
- c. Manholes 1-EE and 2-EE will be coated on the outside on Saturday, weather permitting.
- d. It will be possible to do the brickwork on existing manhole 1-D-1 on approximately 12/9, if this is convenient.
- e. Knoll suggested using Tufchem, an epoxy grout, on the inside of manhole 1-D-1, instead of concrete. Lichtenheld and Nelson to review.

3. T-3 Jumper

- a. Progress on the T-3 jumper has been hampered by rain. With so much rain, it was emphasized that the shoring needed to be high enough to insure there would not be a cave-in.
- b. Tying into manhole 33-B will not be done until around mid-December when the nearby departments are shutdown.

4. ACL

- a. All preparations for the 12/2 shutdown are in good shape.
- b. The precast sections to be used between manholes 1-JJ and 1-D-1 were tested. One passed and one failed. The failed section will be repaired and retested.
- c. Information on the 6" line from the cooling tower has been given to construction. Work can be done on this line prior to the shutdown.

WCK 4084489


5. Department 245

- a. Details have been drawn up for the mat to be placed across the trench north of 245.
- b. Alberici can drive piling from 3-AA to 3-BB. The piling must be flush with the ground. This work would probably start in early December. Petterson to work it Judy Colling to insure that the timing is satisfactory.

6. Miscellaneous

- a. Alberici has had some difficulty with housekeeping in several areas due to the heavy rains. These areas will be cleaned up in the near future.
- b. Alberici requested a small area for approximately a week to place and cleanup piling before loading it onto a truck. Nelson to check that the designated area is OK.
- c. Trial fitting of the flume will be made when the manhole 1-AA brickwork passes inspection.
- d. Crain advised that he is issuing electrical supply information drawings for power to the instrument building.
- e. Alberici will work the day after Thanksgiving.
- f. Two options for moving south of manhole 3-BB are being typed up for review with Alberici during the next meeting.
- g. Good luck and thanks to all the retirees who have put a lot of hard work in this project.

The next progress meeting will be held on Thursday, December 5 at 9:30 a.m. at the construction trailers. All Monsanto personnel are to meet prior to this meeting at 9:00 a.m.



G. A. Grundmann

/c
2644C

WGK 4084490