

156444

Monsanto

FROM
(NAME-LOCATION-PHONE T. Carrico - WGK, Extension 2095

DATE : November 18, 1985
SUBJECT : Status Report on CEA 3808
REFERENCE :
TO : P. Hoemann

cc. L. Bumbicka
K. Lichtenheld - CS6G
R. Martini
R. Nelson
K. Petterson
B. Steketee

No change on L-34 and L-35.

Manhole 1-BB has not been repaired for reinspection.

Manhole 1-CC has been accepted by the plant.

Manhole 1-GG brick work on walls approximately 80% complete.

Manhole 1-EE will be retested at plant request.

Manhole 2-DD being formed for pour.

No joints have been started between 2-CC and 2-DD because of the rain - trench heated.

Excavation just about to 3-AA.

T-3 progress about the same - some cover and compaction.

Again rainy weather hampered real progress most of the week.

T. Carrico
T. Carrico
Operations Foreman

skg

WGK 4084492

IN-1120