

156946

MONSANTO

FROM: G. A. Gruncmann (4-6112) Corporate Engineering - CS6G

DATE: November 15, 1985

CC: D. R. Bowers - CS6G  
L. V. Bumbicka - 1740\*

SUBJ: Project Progress Meeting

R. M. Calles - CS6G  
M. A. Coco - JSA

REF: CEA 3808 - Main South Trunk  
Sewer

J. Colling - 1740  
R. J. Geile - CS6G

TO: J. J. Beckerle - JSA\*

E. R. Hartman - CS6G  
P. R. Hoemann - 1740

W. Bodine - JSA

L. C. Kreh - F2ED  
F. A. Mayse - CS6G

T. N. Carrico - 1740\*

B. W. Steketee - 1740\*

W. C. Koester - JSA\*

R. L. Wiese - CS6G

K. W. Lichtenheld - CS6G\*

C. J. Lotz - JSA\*

R. L. Nelson - 1740\*

K. W. Petterson - 1740\*

R. C. Martini - 1740\*

R. Schlereth - Fleischer Seeger\*

R. B. Knoll - Fleischer Seeger\*

\*Present At Meeting

Following are minutes of the meeting held at the CED construction trailers on 11/14/85 at 9:30 a.m.

1. Construction Progress

- a. Excavation continuing north of manhole 2-DD towards 3-AA. As expected, piling has been encountered and is being removed. Also phosphorus is being turned up. It is being spread out so it will burn off.
- b. Manhole 2-DD base poured. The walls are being formed for a pour next week.
- c. 42" VCP is being installed east of 2-CC. The trench is covered and heaters are in place.
- d. Manhole 2-EE poured the water test. 1-EE is still being tested.
- e. The lateral L-64 15" joint passed the hydro.
- f. The L-44 lateral south of manhole 1-DD will be tied in next week.
- g. The continued rain has slowed construction progress.

WCK 4084493

## 2. Internal Manhole Work

- a. Manhole 1-GG - Brickwork one-half way up walls.
- b. Manholes 1-AA, 1-BB, and 1-CC all need a final inspection. The flume in 1-AA has final approval.
- c. Schlereth advised that 40 to 45 days to complete a manhole is a reasonable time for scheduling purposes.
- d. Delays in getting manholes to Fleischer Seeger for brickwork is a major concern. The manholes are now on the critical path. Fleischer Seeger will be out of work Monday (11/18).
- e. Manhole 2-EE should be available for membrane work the week of 11/18.
- f. Briefly reviewed requirements for applying coating to outside of manholes.

## 3. T-3 Jumper

- a. Work continues on installation of the 21" pipe on this jumper. Rainy weather is delaying progress.
- b. Tying into existing manhole 33-B may be more difficult than planned because the manhole usually runs very hot. Nelson to review with the various departments for timing. It will probably be the week of 11/18 or a number of weeks later when shutdowns can be coordinated.

## 4. ACL

- a. The shutdown still is scheduled for 12/2.
- b. The 2 sections of pipe to go between manholes 1-JJ and 1-D-1 will be retested 11/15.
- c. Chipping in 1-D-1 will start about 11/20 after the 8" bypass pump and flume have been installed.
- d. Detailed information is needed on the 6" line from the cooling tower. Nelson and Lichtenheld.
- e. No work can be done in manhole 1-DD prior to the shutdown.

WGK 4084494

5. Department 245

Petterson should have some detailed information by 11/18 on the mats to be used for crossing the trenches near this department.

6. Miscellaneous

- a. Invert information given to Alberici by Lichtenheld for the lateral from manhole 2-FF. Followup drawings to be made.
- b. Crain has assembled information for electrical power supply to instrument house. Sketches are about complete and will be forwarded to construction and the plant for review.
- c. VCP should be used on the pipe exposed south of 2-EE.

The next progress meeting will be held on Thursday, November 21 at 9:30 a.m. at the construction trailers. All Monsanto personnel are to meet prior to this meeting at 9:00 a.m.



G. A. Grundmann

/c  
2644C

WCK 4084495