

156946

Monsanto

FROM
NAME-LOCATION-PHONE T. Carrico - WCK, Extension 2095

DATE November 12, 1985
SUBJECT Status Report on CEA 3808
REFERENCE
TO P. Hoemann

L. Bumbicks
K. Lichtenheld - CS6G
R. Martini
R. Nelson
K. Petterson
B. Steketee

No change on L-34 and L-35.

Manhole 1-BB inspected - not acceptable.

Manhole 1-CC inspected - not acceptable.

Manhole 1-GG brick work on sidewalls.

Manhole 1-EE still being tested.

Manhole 2-EE okayed for priming.

Base slab between 2-CC and 2-DD extended to just short of 2-DD - VCP
being heated for joint bonding.

Base for 2-DD poured and excavation north to 3-AA around 35% complete.

T-3 is in from 33B to just east of city water main to #16 cooling tower.

T. Carrico
T. Carrico
Operations Foreman
ry

skg

WCK 4084496

IN 1120