

2. 196951  
11/5/51

Smith-Turner-Lewis 5808

J. Jundman  
H. Fichtenholz  
P. Martin  
P. Huet (Fleischer-Seiger)  
C. Lutz (Alberici)  
W. Roeder (Alberici)  
R. Schlereth (Fleischer-Seiger)  
J. Beckwith (Alberici)  
R. Nelson.

1-BB needs complete inspection

Monroe work has stopped.

1-CC ready to inspect. (Inspect 1:30 PM TODAY).

Rich to provide a time for marble start to completion of Fleischer-Seiger work.

Excav east of 2CC, ready to start to 3AA.

Retest 15" showed a leak.

Stub work complete 2AA and 2BB.

Future tie-ins 2-AA and 2BB

42" 2-CC to 2DD.

T-3 lay pipe east on 4th street. (2 weeks).

1-D-1 work to begin (prework) before  
ALL shutdown.

WCK 4084503