

Monsanto

156952

FROM  
NAME-LOCATION-PHONE: T. Carrico - W GK, Extension 2095

DATE November 4, 1985 cc L. Bumbicka  
SUBJECT Status Report on CEA 3808 K. Lichtenheld - CS6G  
REFERENCE R. Martini  
K. Nelson  
B. Steketee  
TO P. Hoemann

No change on L-34 and L-35.

Manhole 1-BB ready for inspection.

Manhole 1-CC about 5 rows of wall brick to finish.

Manhole 1-GG brick work in bottom started.

Manhole 1-EE still looking for a reliable test.

Base for 15 inch stub and first section out of 2-AA on L-63 was encased.

Stub out and L-66 section encased at 2-BB.

Around 70% of base slab poured between 2-CC and 2-DD.

Very little real progress made on T-3.

Rain hampered most of week's work.

*T. Carrico*  
T. Carrico  
Operations Foreman

skg

W GK 4084504

11-1120