

Monsanto

156957

TO: T. Carrico - WCK, Extension 2095

DATE: October 28, 1985

SUBJECT: Status Report on CEA 3808

RE:

TO: P. Hoemann

L. Bumbicka
K. Lichtenheld - CS6G
R. Martini
R. Nelson
K. Petterson
B. Steketee

No change on L-34 and L-35.

Manhole 1-BB still needs to be cleaned up for inspection.

Manhole 1-CC work continues on walls.

Manhole 1-GG ready for brick work.

Manhole 1-EE still being retested.

Work started on L-63 between 2AA and 2B.

Flume work and temporarily repairs completed at 2CC and 2F - flow was diverted through these lines Friday and the 18" east of track 6 was removed Saturday.

Excavation between 2CC and 2DD around 80% complete.

Soldier beams driven from 2-DD to 3-AA.

Sewer box 33B core drilled and T-3 jumper started north of #16 cooling tower.

T. Carrico
Operations Foreman

skg

WCK 4084510

1120