

156961


Monsanto

FROM
NAME-LOCATION-PHONE Bruce W. Steketee - 1740

DATE	October 25, 1985	cc Gordon Grundmann	CS6G
		Ralph Martini	1740
SUBJECT	Main South Trunk Sewer	Ken Petterson	1740
		Larry Bumbicka	1740
REFERENCE		Richard Nelson	1740
		Lee Kreh	F2ED
TO	Jeff Mc Queeny - 1740		

Summarizing our 10/17/85 review of the subject project and the projection of treatment cost related to dewatering, the following items were discussed.

- Recent progress has been good with 1100' out of a total 1800' of 42" pipe installed and tested.
- Pipe installation is expected to be complete to the 3-BB tie-in, NE of Department 245, in February, 1986.
- Acid brick installation is currently the critical path to completion of the 3-BB tie-in. Manpower for these activities can and will be increase as work is available.
- Alberici has not been able to reach agreement with the unions on working a rolling 4 day, 10 hourd operation.
- Based on the above, it was agreed that a review of improved work schedule should take place in February with emphasis on reducing work requiring dewatering after July 1, 1986. Current projection is 3 months with two dewatering pumps in operation.
- A summary bar chart schedule will be developed to monitor general progress toward these projections.



Bruce W. Steketee

acg

WGK 4084512

IN - 10 (REV. 8/77)