

Monsanto

156974

FROM
SUBJECT: T. Carrico - W GK, Extension 2095

DATE	October 21, 1985	L. Bumbicka
STATUS	Status Report on CEA 3808	K. Lichtenheld - CS6G
	Since October 8	R. Martini
REFERENCE		R. Nelson
		K. Petterson
		O. Shipley
TO	P. Hoemann	B. Steketee

No change on L-34 and L-35.

Manhole 1-AA accepted and top set in place.

Manhole 1-BB wall brick completed today, October 21.

Manhole 1-CC brick work started on walls.

Manhole 1-GG Furan strips being installed today, October 21.

Manhole 1-EE repaired and tested still leaks.

Backfilling along 42" at grade from 1-AA to the southeast corner of BBZ except in area of 1-EE.

L-64 encased and stubbed out on north end of 2-EE for plant repairs to continue forms removed from encasement.

Backfilling in progress between 2-AA and 2-BB, also between 2-BB and 2-CC. A passage road is available between 2-BB and 2-CC.

Flume work in progress between 2-CC and 2-EE to facilitate removal of the 18 inch main in the way of the project east of track 6.

Culvert and utility changes as scheduled in during Department 245 turn-around.

Tracks 3 and 4 back in service prior to Department 245 start up.

Excavation work continuing between 2-CC and 2-DD.

Number 11 dewatering pump will be started up north of 2-CC as soon as power drop is completed by Lowry Electric.

T. Carrico
T. Carrico
Operations Foreman

skg

W GK 4084521

N 1120