

157019

Monsanto

FROM  
T. Carrico - WGK, Extension 2095

DATE	October 8, 1985	L. Bumbicka
STATUS	Status Report on CEA 3808	K. Lichtenheld - CS6G
REFERENCE		R. Martini
		R. Nelson
		K. Petterson
		O. Shipley
TO	P. Hoemann	B. Steketee

No change on L-34 and L-35.

Manhole 1-AA finished but not acceptable to the plant. Brick finish irregular.

Wall brick work started in 1-BB.

1-CC in curing stage between Furan layers.

1-GG in asphaltic membrane stage.

I-EE still needs to be repaired.

Joints between 2-AA and 2-BB being prepared to concrete pour.

Several passes made on 15 inch L-64 line.

Nineteen joints encased between 2-BB and 2-CC.

Culvert work started Friday at Department 245.

*T. Carrico*  
T. Carrico  
Operations Foreman

skg

WGK 4084538

1129