

157030

MONSANTO

From: G.A. Grundmann CS6G Corporate Engineering (4-6112)

Date: October 4, 1985

cc: D.R. Bowers CS6G
L.V. Bumbicka 1740*
R.J. Geile CS6G
L.C. Kreh F2ED
B.W. Steketee 1740*
F.A. Mayse CS6G
R.C. Ferrario CS6G

Subj: Project Coordination Meeting

Re: CEA 3808 - Main South Trunk Sewer

TO: T.N. Carrico 1740*
K.W. Lichtenheld CS6G*
R.C. Martini 1740*
R.L. Nelson 1740*
K.W. Petterson 1740*
O.N. Shipley 1740

*Present at meeting

Following are minutes of the meeting held at the CED construction trailers on 10/3/85 at 9:00 a.m.

1. Manhole 3-BB to 3-EE

There will probably be a delay in performing the work between these manholes since manhole 3-BB probably needs to be totally complete and released for operation before excavation can proceed south of 3-BB. Martini raised this subject prior to the meeting. The subject needs to be addressed at future meetings so detailed planning can occur.

2. Inspection


Bumbicka advised that the site looked good for the inspection.

3. VCP Joint Testing

The joints between manholes 2-AA and 2-BB were hydro tested before the final pass had totally cured. All joints passed the hydro test, and it was agreed that the test was acceptable. Lichtenheld and Nelson will review the manufacturer's literature on this subject preparatory to future discussions with Alberici.

4. Acid Brickwork

Nelson raised some concerns over the acid brickwork installation. Details are in the Project Progress Meeting minutes.


Gordon Grundmann

1124C

WGK 4084553