Monsanto

September 30, 1985

L. Bumbicka
K. Lichtenheld - CS6G
R. Martini
R. Nelson
K. Petterson
O. Shipley
TO
P. Hoemann
B. Steketee

L-34 backfill is near grade level.

Manhole 1-AA brick work should be finished this morning.

Brick work starting in 1-BB today.

Furan membrane in progress in 1-CC.

Tie-in north of I-GG encased and backfilled.

I-EE has a hairline crack which needs repair.

Eleven joints between 2AA and 2BB OK, preparing for encasement.

Nineteen joints between 2-BB and 2-CC being prepared for encasement.

Soldier beams in place for Department 245 culvert work.

Number 11 pump set, but needs to be piped up.

Number 13 pump on line at Department 245.

Jumper T-3 being held up due to fittings not on site.

T. Carrico Operations Foreman

skg

N 1120

HGK 4084561