

4/26/85
L.V.B.

South Trunk Sewer

H. Shindman
R. Martini
C. Loty ALBERICI

R. FLESCHER - ZEEGER
H. Potterson
R. Nelson
R. Knoll FLESCHER - ZEEGER.
J. Lanico

130 DAYS CURE
TIME ON
MANHOLE
MEMORANDUM

1-AA - finish 9/27/85.
1-BB final finish coat curing
beyond curb 9/30/85
1-CC first finish course Tuesday 10/1
1-CC second 1-CC Monday 9/30 In Regis-
ter

1-

MGK 4084567

Need to make portable cast power requirements
Minimizing small pieces around 42"

ALBERICI

2-BB to 2-CC tested 19 joints GOOD
2-CC to living today
Backfill at ALL trench and 1-CC
pour base to 2-CC
formed pour base 2-EE to 2-CC.
forming 2-BB to 2-CC for encasement
excav 1-CC network 36" stub to
2-AA.

Single pour manhole to run power.
1-EE water testing. Vent inside and
outside fill with - 1/2" pipe. Manhole to
provide protection.

Encasement/flume complete at 1-GG
Procedure on 1-DD and 2-CC given for tie-in.
Pulled piling at 1-EE
Drove 245 tunnel piling and continued on
piling.
Track 3 needs to be out of service along
with track 4 (needs to talk to Smith).
Took into making up a flow measurement
device for dewatering pumps (talk to
Hankel).

WGK 4084568