

157088

## Monsanto

FROM  
(NAME-LOCATION-PHONE) T. Carrico - W GK, Extension 2095

DATE	September 23, 1985	cc. L. Bumbicka
SUBJECT	Status Report on CEA 3808	K. Lichtenheld - CS6G
REFERENCE		R. Martini
		R. Nelson
		K. Petterson
TO	P. Hoemann	O. Shipley
		B. Stekatee

Sample building set and secured.

L-34 is ready for backfill.

Brick work in LAA about one third completed up wall.

Final Furan application to be applied in LBB today.

Finalizing asphaltic membrane in LCC.

Joints made north of LGG - curing finished - testing will be done today.

Retest of joints south of BBZ turned out OK. I-beams were pulled Saturday and backfilling has begun.

Nineteen joints tested out OK between 2BB and 2CC.

Joint being made between 2AA and 2BB.

Manholes 2CC and 2EE being formed.

LEE ready for water testing.

Installing dewatering pump at well 13.

*T. Carrico*  
T. Carrico  
Operations Foreman

skg

W GK 4084570