

15-7046

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico - WCK. Extension 2095

DATE	September 16, 1985	cc. L. Bumbicka
SUBJECT	Status Report on CEA 3808	K. Lichtenheld - CS6G
REFERENCE		R. Martini
		R. Nelson
		K. Petterson
TO	P. Hoemann	O. Shipley
		B. Steketee

Sample building pad is poured and building is available - to be located at west fence.

Clean out installation on L-34 and line is encased.

Brick work in flume is complete in 1AA.

Furan membrane installation half done in 1BB.

Manhole 1CC has been primed.

Contaminated drum and soil cleaned up at 1GG.

Retest of one section with three joints will be done today between 1EE and 1AA.

Base slab poured between 2AA and 2BB.

Still making joints between 2BB and 2CC.

Base for manhole 2CC poured.

Culvert on job site for Department 245 track - to be installed during turnaround.

Twenty-inch VCP on site for T-3 jumper.

T. Carrico

T. Carrico
Operations Foreman

skg

WCK 4084580

IN-1120