

157054

Monsanto

FROM  
(NAME-LOCATION-PHONE) T. Carrico - WGX, Extension 2095

DATE	September 9, 1985	cc. L. Bumbicka
SUBJECT	Status Report on CEA 3808	K. Lichtenheld - CS6G
REFERENCE		R. Martini
TO	P. Hoemann	R. Nelson
		K. Peterson
		O. Shipley
		B. Steketee

Brick work in progress in 1AA.

Membrane application in progress in 1BB.

Steps to clean up contaminants at site north of 1GG should be undertaken this week.

Compaction and backfill in progress south of ACL treatment plant.

Retest of joints between 1EE and 2AA resulted in two joints needing to be scheduled for late this week.

Some additional encasement of good joints in this section.

Making joints between 2BB and 2CC.

Additional plug put in at 2B2 on 9/5. This has dried up excavation so work can proceed between 2AA and 2BB.

Twenty-four inch encased sewer removed north of 2G, base slab can not be poured to 2CC.

Concrete removal between 2DD and 3AA complete by Fruco three weeks ahead of schedule.



T. Carrico  
Operations Foreman

skg

WGK 4084600

IN-1120