

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico - WCK, Extension 2095

DATE : August 16, 1985
SUBJECT : Status Report on CEA 3808
REFERENCE :
TO : P. Hoemann

cc. L. Bumbicka
K. Lichtenheld - CS6G
R. Martini
R. Nelson
K. Peterson
O. Shipley
B. Stekete

Anticipated requirement list issued for all sewer entries on project.

Asphaltic membrane rejected in 1BB due to dust and concern about adhesion.

1GG water test still not accepted.

Track 6 taken out of service and soldier beams that were pulled along L-46 and the south side of ACL will be used to go to area east of Track 6 through 2CC.

Backfilling proceeding where shoring removed.

All joints made between 1EE and 2AA.

All joints not accepted in test are in various stages of repair between 1EE and 2AA.

Exploratory digging and concrete removal at old Department 250 site given to Fruco. Started this week.



T. Carrico
Operations Foreman

skg

WCK 4084618