

157091

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico - W GK, Extension 2095

| | | |
|-----------|---------------------------|-----------------------|
| DATE | August 12, 1985 | cc: L. Bumbicka |
| SUBJECT | Status Report on CEA 3808 | K. Lichtenheld - CS6G |
| REFERENCE | | R. Martini |
| TO | P. Hoemann | R. Nelson |
| | | K. Peterson |
| | | O. Shipley |
| | | B. Steketee |

Retest on L-35 failed hydrotest.

Asphaltic membrane was accepted on 1-AA and first coat of Furan membrane is curing.

Alphaltic membrane is being applied in 1-BB.

1-GG in water test phase.

Backfilling and compaction proceeding south of ACL by treatment plant.

L-45 and L-46 are encased and soldier beams will be pulled today for work at 2-CC.

2-AA poured and forms are being stripped.

Base slab for 41" poured all the way to 2-AA.

42" hydro between 1-EE and 2-AA had three leaking joints. Repairs started. Six joints to be repaired due to rapid exothermic reaction.

Jumper T-2 in, back fill in progress.

Track 6 out of service August 12, 1985.

Tom Carrico
T. Carrico
Operations Foreman

skg

W GK 4084651

IN-1120