

157092

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico - W GK, Extension 2095

DATE	August 5, 1985	cc: L. Bumbicka
		K. Lichtenheld - CS6G
SUBJECT	Status Report on CEA 3808	R. Martini
		R. Nelson
REFERENCE		K. Peterson
		O. Shipley
TO	P. Hoemann	B. Steketee

Retest on L-35 will be done today.

Fleischer-Seegeer still working on asphalt membrane in sewer box 1-AA.

Fifteen inch L-46 between 1-EE and 1-JJ passed hydrotest.

Base slab poured and sewer layout started on L-45.

Twenty-four inch plugged north and south at 1-B and forming of sewer box 2AA begun, flow being diverted through jumper #1 then down 15 inch east side of "G" Street.

2-BB stripped of forms.

Excavation work was completed to expose the tie in points for jumper #2.

Exploratory digging was done at sewer box 4E so future routing of jumper #3 could be determined.


T. Carrico
Operations Foreman

skg

W GK 4084652

IN-1120