July 30, 1985

L. Bumbicka

K. Lichtenheld - CS6G

Status Report on CEA 3808

R. Martini

R. Nelson

K. Peterson

O. Shipley

P. Hoemann

B. Steketee

Repairs complete on L-34, and L-35 should retest this week.

Fleischer-Seeger primed 1CC, made sewer box repairs at 2-B-2 and 2-D-2 on G Street and continued to work on asphaltic membrane in 1AA to make it acceptable.

Poured encasement on L-43 and rest of line between 1DD $_{\odot}$ and 1EE which takes us through the culvert at ACL.

Made 13 joints and 5 starts between IEE and 2AA south of BBZ.

Made 5 joints on L-46 south to 1JJ.

Poured manhole 2BB.

Lots of work done on 24" on the northwest side of 1B, needed so 2AA can be built.

T. Carrico Operations Foreman

skg

WGK 4084676