

157117

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico - WGK - 2095

DATE	July 5, 1985	cc. L. Bumbicka
SUBJECT	Status Report on CEA 3808	K. Lichtenheld - CS6G
REFERENCE		R. Nelson
		K. Petterson
		O. Shipley
		B. Steketee
TO	P. Hoemann	

Water table back in control by Wednesday morning, 6/26.

Both laterals L-34 and L-35 completed and tested. One leak on L-34 and three on L-35. Rest of lines encased.


Manhole 1-AA finally accepted for brickwork. Fleischer-Seeger to start today, 7/1.

Manhole 1-JJ formed and poured.

Work started on Jumper #1 but not completed last week. All but sewer box work will be completed by 7/2.

Work started on laterals into 1-CC.

Excavation started at 2-BB after work was stopped east of 2-AA.


Tom Carrico
Operation Foreman
7

/bb

WGK 4084699

IN-1120