

157141

Monsanto

FROM  
(NAME-LOCATION-PHONE): T. Carrico

DATE September 14, 1984

cc. L. Bumbicka  
L. Lichtenheld  
R. Murphy  
R. Nelson  
O. Shipley

SUBJECT Status Report on  
CEA 3808

REFERENCE

TO : P. Hoemann

Labor contracts remain unresolved to the point that work can start without interruption.

Temporary tie-in was completed at the foam building northeast corner of Big Mo dike and temporary building repairs made.

A second temporary jump line from the east side of I Street to the sprinkler house on the southeast corner of BBW is being readied for Monday through Wednesday, completion next week. It will run under Track 8C.

All contaminated soil from the deep wells has been shipped to Chemical Waste Management in Alabama.

Testing and handling guide for contaminated soil still being worked on.



Tom Carrico

skg

WGX 4084869