

157147

MONSANTO

From: Gordon A. Grundmann CS6G Corporate Engineering (4-6112)

Date: August 24, 1984 cc: L.C. Beck CS6G  
L.V. Bumbicka 1740  
Subj: Project Progress Meeting R.M. Calles CS6G  
E.R. Hartmann CS6G  
Re: CEA 3808 Main South Trunk Sewer P.R. Hoemann 1740  
L.C. Kreh F2ED  
TO: T.N. Carrico 1740 F.A. Mayse CS6G  
C.M. Crain CS6G R.J. Murphy 1740  
R.C. Ferrario CS6G R.L. Wiese CS6G  
K.W. Lichtenheld CS6G  
R.L. Nelson 1740\*  
O.N. Shipley 1740\*  
T.W. Wright CS6H

\* Present at Meeting

Following are minutes of the Project Progress meeting held at the Krummrich plant on Thursday, August 23, at 10:00 a.m.

1. Craft labor contracts are still unresolved. This continues to hold up the start of the sewer construction work by Alberici.
2. Shipley began digging on Monday, August 20, to locate the existing underground fire main at several locations. Installation of the temporary fire pipes to key areas will begin next week. Most of the materials necessary to do this work are on site.
3. Nelson is preparing a health and safety procedure for contaminated soil. This procedure will cover the testing procedure for contaminated soil as well as the safety procedures required for workers, etc., who are exposed to the soil. The procedure is targeted for issue the week of 08/27. Ken Storms is to assist Nelson.
4. Nelson and Bumbicka are in the process of getting approval for a dirt storage area for contaminated soil.
5. Alberici is to furnish a construction schedule covering the work to be accomplished for the initial 300 to 400 feet of sewer. This schedule is expected the week of 08/27.

The railroad tracks east of ACL are important and probably can only be out of service for a couple of weeks. One option being considered is to build temporary trestles to allow the continuation of rail traffic during the sewer construction work.

6. Shipley advices that 12" surplus pipe is available at the plant in the event the 10" underground fire water line needs to be replaced where it runs along Fifth Street near Highway #3.

WCK 4084878

T.N. Carrico, et al  
August 24, 1984  
Page 2

7. Nelson advises that work may start as early as next week to remove the three bays from the north end of the BI building as well as to relocate a telephone pole. The work should only take a few weeks to complete.
8. Lichtenheld to pursue the availability of a 42" Tee, etc., for possible use on manhole 1-CC.
9. Vendor testing continues on a possible substitute material for the asbestos rope in the VCP pipe joints. Lichtenheld and Nelson to continue to follow.
10. The two crossovers between the existing and new sewers need to be reviewed for verification and/or revision so that all details can be finalized. Lichtenheld, Nelson and Shipley will review.

Weekly meetings will continue to be held at the construction trailer at 10:00 a.m. on Thursday mornings.



Gordon A. Grundmann

mb/0884Z

WCK 4084879