

157187

# CORPORATE ENGINEERING DEPARTMENT

## PROJECT PROGRESS REPORT

TITLE: Main South Trunk Sewer

PLANT: W.G.Krummrich DATE: 06/15/83

PROJECT MANAGER  
Grundmann, G. A. (4-6913) CS7L (2)

\*\*\*\*

### DISTRIBUTION

Bowers, D. R.	CS7H	Engman, W. C.	1740
Bright, J. O.	CS7H	<del>Forneris, E. J.</del>	1740
Klingler, O. A.	F2EA	Hartman, E. R.	CS7V
Kountz, R. M.	CS7S	Lands, S.	F2WB
Scruggs, W. E.	CS7S	Lichtenheld, K. W.	CS7L
Witter, R. E.	F2WA	Mayse, F. A.	CS7L
		Nelson, R. L.	1740
		O'Connell, T. G.	CS7V
		Smull, W. L.	1740
		Wiese, R. L.	CS7R

\*\*\*\*

### PROJECT SYNOPSIS

A new 42" Ø VCP, acid resistant, concrete reinforced sewer will be installed to pick up all plant discharges currently tied into the two Village of Sauget sewers which generally run east to west along Fifth Street.

\*\*\*\*

### PROGRESS SUMMARY

Design start of this project is contingent upon AR approval which is expected in July, 1983.

*Gordon A. Grundmann*

WGK 4084936

### CONFIDENTIAL INFORMATION

THIS DOCUMENT IS THE PROPERTY OF MONSANTO COMPANY AND THE RECIPIENT IS RESPONSIBLE FOR ITS SAFE-KEEPING AND DISPOSITION. IT CONTAINS CONFIDENTIAL INFORMATION WHICH MUST NOT BE REPRODUCED, REVEALED TO UNAUTHORIZED PERSONS OR SENT OUTSIDE THE COMPANY WITHOUT PROPER AUTHORIZATION.  
CE 2020

Monsanto

TITLE Main South Trunk Sewer

CEA (AR) 3808 (Report #6)  
DATA AS OF 05/31/83

PROJECT CAPITAL & CED AR EXPENSE, \$k

	<u>Approp.</u>	<u>Current Estimate</u>				
Capital	-	-	(Var# -)	Expended & Committed	-	- %
Expense	-	-		E&C This Month	-	- %

\*\*\*\*

KEY PROJECT DATES	<u>Sch or AR</u>	<u>Cur or Act</u>	PROGRESS	<u>Last Mo</u>	<u>This Mo</u>
PIR Data Trans	-	-	Process Eng % Comp	-	-
Proj.Def.Report	-	3/28/83	Design Eng % Comp	-	-
AR Data Trans	-	4/13/83	Construction % Comp	-	-
AR Approval	-	-			
Mech.Completion	-	-			

\*\*\*\*

PROJECT STATUS

All pre-project activities have been completed. Design will begin upon AR approval which is now expected in July, 1983.

GAG/kh  
0246d

WGK 4084937