

157262

CORPORATE ENGINEERING DEPARTMENT

PROJECT PROGRESS REPORT

TITLE: Main South Trunk Sewer

PLANT: W.G.Krummrich DATE: 04/18/83

PROJECT MANAGER
Sevey, B. J. (4-6913) CS7L (3)

DISTRIBUTION

Luecke, C.F./Scruggs, W.E. CS7S
Holland, E. C. F2WB
Klingler, O. A. F2EA
Smith, G. L. CS6G
Witter, R. E. F2WA

Engman, W. C. 1740
~~Forneria, E. R. 1740~~
Hartman, E. R. CS7V
Lands, S. F2WB
Lichtenheld, K. W. CS7L
Mayse, F. A. CS7L
Nelson, R. L. 1740
O'Connell, T. G. CS7V
Shayer, L. D. CS7R
Smull, W. L. 1740
Wiese, R. L. CS7R

PROJECT SYNOPSIS

A new 42" Ø VCP, acid resistant, concrete reinforced sewer will be installed to pick up all plant discharges currently tied into the two Village of Sauget sewers which generally run east to west along Fifth Street.

PROGRESS SUMMARY

MIC Manufacturing agreed to move forward with this project. An ARDT for \$5,000k capital, \$700k expense and 22 month project duration was forwarded to the Operating Company 4/13/83. Design start is anticipated about June 1, 1983, pending May AR approval.



WSK 4084985

CONFIDENTIAL INFORMATION

THIS DOCUMENT IS THE PROPERTY OF MONSANTO COMPANY AND THE RECIPIENT IS RESPONSIBLE FOR ITS SAFE-KEEPING AND DISPOSITION. IT CONTAINS CONFIDENTIAL INFORMATION WHICH MUST NOT BE REPRODUCED, REVEALED TO UNAUTHORIZED PERSONS OR SENT OUTSIDE THE COMPANY WITHOUT PROPER AUTHORIZATION.

CE 2020

Monsanto

EPA/CERRO COPPER/EIL/PCB ATTORNEY WORK PRODUCT / ATTORNEY CLIENT PRIVILEGE

TITLE Main South Trunk Sewer

CEA (AR) 3808 (Report #5)
DATA AS OF 03/31/83

PROJECT CAPITAL & CED AR EXPENSE, \$k

	<u>Approp.</u>	<u>Current Estimate</u>				
Capital	-	-	(Var# -)	Expended & Committed	-	-
Expense	-	-		E&C This Month	-	-

KEY PROJECT DATES	<u>Sch or AR</u>	<u>Cur or Act</u>	PROGRESS	<u>Last Mo</u>	<u>This Mo</u>
PIR Data Trans	-	-	Process Eng & Comp	-	-
Proj.Def.Report	-	3/28/83	Design Eng & Comp	-	-
AR Data Trans	-	4/13/83	Construction & Comp	-	-
AR Approval	-	-			
Mech.Completion	-	-			

PROJECT STATUS

The Strategy Review was held 4/5/83, at which the project cost of \$5,000k capital and \$700k expense and schedule duration of 22 months was agreed to. The approved PDR (3/28/83) and Preliminary MPS (4/6/83) are issued. The cost estimate (4/6/84) will be issued shortly. The ARDT was sent to MIC 4/13/83.

All pre-project activities have been completed. Design will begin upon AR approval anticipated by June 1, 1983.

BJS/kh
0246d

WGX 4084986