(MAME-LOCATION-PHONE) T. Carrico, Ext. 2095

December 10, 1984

ge: L. Bumbicka

K. Lichtenheld - CS6G

Status Report on CEA 3808

R. Murphy

R. Nelson 0. Shipley L. Dewald

REFERENCE TO

日本のできるとのなったのではないというないになるというと

P. Hoemann

Culvert is in at chlorine tracks 8E and 8F. Worked overtime over the weekend to get necessary compaction around and over culvert.

Because of damage to the fire main in the area of the culvert, new 12" pipe is being placed under the tracks to facilitate relocation and tieins at a later date.

Kelly will be on site to put tracks back in place today and tomorrow at ACL department.

Manhole 1BB will be poured today. Expect to form and pour 1CC and the balance of the tile base for the first 300 feet next Monday.

> Jour Carrico Tom Carrico Operation Foreman

skg

WGK 4084811