

157208

MONSANTO

From: Gordon A. Grundmann CS6G Corporate Engineering (4-6112)

Date: December 6, 1984

cc: D.R. Bowers CS6G

L.V. Bumbicka - 1740

Subj: Project Progress Meeting

R.M. Calles CS6G

M.A. Coco Alberici

Re: CEA 3808 - Main South Trunk Sewer

E.R. Hartman CS6G

P.R. Hoemann 1740

TO: T.N. Carrico 1740*

L.C. Kreh F2ED

L.N. DeWald 1740*

F.A. Mayse CS6G

W.C. Koester Alberici*

R.J. Murphy 1740

K.W. Lichtenheld CS6G*

R.L. Wiese CS6G

C.J. Lotz Alberici*

R.L. Nelson 1740*

*Present at meeting

K.W. Petterson 1740*

O.N. Shipley 1740

T.W. Wright CS6G

Following are minutes of the meeting held at the CED construction trailers on 12/06/84 at 9:00 a.m.

1. Construction Progress

- a. The concrete walls of MH 1-AA have been poured and the forms stripped. The forms are being placed for the walls of the MH 1-BB and concrete should be poured by Monday, 12/10. The base for MH 1-CC has been poured.
- b. Twenty-one pieces of 42" VCP pipe are at the site including the first two short lengths that are placed between the end sewer inlet box and the first manhole (1-AA).
- c. Preparatory steps leading up to making the first VCP mortar joint are about to begin. They include checkout of heating capability in the trench, placement of tents, etc. The first joints will probably be made in a couple of weeks.

2. ACL Railroad Track Access

Piling has been driven and the trench has been excavated. The 9' diameter corrugated pipe is scheduled to be set in the trench today. Back-filling will start immediately.

Reinstallation of the railroad tracks will begin Monday, 12/10, to insure the chlorine cars can use the tracks on 12/12/84.

3. VCP Joint Material

WGK 4084812

Sectioning of the 42" pipe test joints is almost complete and ready for review.

T.N. Carrico, et al
Page 2
December 6, 1984

Nelson and Lichtenheld are in the process of revising the joint installation procedure, but need to meet with Jim Imrie of Pennwalt to clarify some steps.

4. BBZ Access

Materials have been ordered and the modification work will be accomplished as required, probably early next year.

5. BBW Access

The railroad tracks east of BBW are estimated to be back in service on 02/01/84. The main ramp access will be available about mid-March. These times have been cleared with Manufacturing.

6. Acid Brick Drawings


Drawings for review have been received from Fleischer-Seeger covering the acid brick installation details.

7. Pre-installation Storage of VCP Pipe

The CED warehouse is not usable and needs to be torn down by 02/01/84. The CED fab shop, however, will be suitable for storage of the VCP prior to installation in the trench. When the sewer line reaches the fab shop, a portion of it must be torn down. It may still be possible to maintain the south portion of the shop for pipe storage until the project is completed. A final decision will be made later.

Shipley's recovery from his operation is coming along fine.

The next progress meeting will be held at the CED construction trailers at 9:00 a.m. on Thursday, December 13, 1984.


Gordon A. Grundmann

mb/2033Z

WGK 4084813

Monsanto

FROM: R. L. Nelson, Sauget, Illinois
(NAME-LOCATION-PHONE)

DATE

December 6, 1984

SUBJECT

South Trunk Sewer Project

REFERENCE

cc

D. Mayer

L. Dewald

T. Carrico

→ L. Bumbicka

TO

J. Smith

This memo confirms our recent discussion on the disruption created by the South Trunk Sewer project at Bldg. BBW.

The dock facilities at the south end of Bldg. BBW will be out of service until March 1, 1985. Track 8C will be out of service until February 1, 1985. These dates are based on present and expected future conditions. Any significant changes will be discussed with you.

The Contractor and CED will make every effort to better these dates where possible.

Should circumstances change and you so desire, we can provide temporary access to the South Dock by using crane mats to span the excavation.

The project team appreciates your cooperation in this matter.


R. L. Nelson

sms

WGK 4084814

IN-1120

Monsanto

FROM

(NAME-LOCATION-PHONE) T. Carrico, Ext. 2095

DATE : December 3, 1984

SUBJECT : Status Report on CEA 3808

REFERENCE :

TO : P. Hoemann

cc L. Bumbicka
K. Lichtenheld - CS6G
R. Murphy
R. Nelson
O. Shipley
L. Dewald

Soldier piling in on second 300 feet south of ACL Department.

Excavation underway for culvert at ACL chlorine tracks 8E and 8F.
Expect to set culvert Wednesday, December 5, 1984.

Second truck of sewer tile on job site November 30, 1984.

Manhole 1AA poured November 30, 1984.

Excavation completed at 1CC. Expect to form and pour base on Tuesday,
December 4, 1984.

Tom Carrico
Tom Carrico
Operation Foreman

skg

WGK 4084815

IN-1120