

157219

Monsanto

FROM
(NAME-LOCATION-PHONE) T. Carrico, Ext. 2095

DATE October 29, 1984 cc. L. Bumbicka
SUBJECT Status Report on CEA 3808 K. Lichtenheld - CS6G
REFERENCE R. Murphy
R. Nelson
O. Shipley
TO : P. Hoemann

A meeting was held on October 25 with Alberici representatives present.

The Penwalt test joint was acceptable.

The contractor is to advise Dickey, the pipe supplier, to start shipping.

The plan for the chlorine tracks at ACL will be to use a 9' diameter corrugated culvert concrete filled after the test.

Soldier piling and preliminary work on 1AA, 1BB and 1CC continuing south of BBW.

Revised drawings will be issued in two to three weeks, reflecting new elevations and changes in some laterals.

A field test of different ways to complete a joint is being planned at Alberici's facility this week.

Tom Carrico
Tom Carrico
Operation Foreman

skg

WGK 4084830