

Monsanto

FROM
NAME-LOCATION-PHONE: T. Carrico, Ext. 2095

DATE October 22, 1984
SUBJECT Status Report on CEA 3808
REFERENCE
TO P. Hoemann

cc: L. Bumbicka
K. Lichtenheld - CS6G
R. Murphy
R. Nelson
O. Shipley

Meeting was held on October 18 with Alberici representatives present.

The hydrotest performed on the Penwalt joint was acceptable and an inspection of a cut away of the joint is scheduled before final approval.

The six inch benzene transfer line was changed as planned on October 19, 1984 without any major problems - backfilling started.

As-built of relocation completed and a copy will be given to Kevin McCrory.

Work to begin on box 1-CC and soldier piling to be driven west toward box 1-BB this week.

Invert elevations on design were checked. Design 3.01 actual was 2.40.

Sewer tile expected in two to three weeks.

Tom Carrico
Tom Carrico
Operation Foreman

skg

HGK 4084831