157222

151

CORPORATE ENGINEERING DEPARTMENT

PROJECT PROGRESS REPORT

TITLE: Main South Trunk Sewer

PLANT: W.G. Krummrich DATE: 02/17/83

PROJECT MANAGER
Sevey, B. J. (4-6913) CS7L (3)

DISTRIBUTION

Luecke, C.F./Scruggs, W.E.	CS7S	Forneris, E. J 1740		
Holland, E. C.	F2WB	Lands, S.	F 2WB	
Klingler, O. A.	F2EA	Lichtenheld, K. W.	CS7L	
Smith, G. L.	CS6G	Mayse, F. A.	CS7L	
Witter, R. E.	F2WA	Nelson, R. L.	1740	
*		O'Connell, T. G.	CS7V	
		Shayer, L. D.	CS 7R	
		Smull, W. L.	1740	
		Wiese, R. L.	CS7R	

PROJECT SYNOPSIS

A new 42" \emptyset VCP, acid resistant, concrete reinforced sewer will be installed to pick up all plant discharges currently tied into the two Village of Sauget sewers which generally run east to west along Fifth Street.

PROGRESS SUMMARY

Execution strategy has been revised to bring this project's cost down from \$6,400k to \$5,000k capital. A review with MIC Manufacturing on February 24 will determine if we proceed with development of a revised PDR, AR Estimate, MPS, and ARDT.

Sym

WGK 4084991

CONFIDENTIAL INFORMATION

THIS DOCUMENT IS THE PROPERTY OF MONSANTO COMPANY AND THE RECIPIENT IS RESPONSIBLE FOR ITS SAFE-REEPING AND DISPOSITION. IT CONTAINS CONFIDENTIAL INFORMATION WHICH MUST NOT BE REPRODUCED, REVEALED TO UNAUTHORIZED PERSONS OR SENT OUTSIDE THE COMPANY WITHOUT PROPER AUTHORIZATION.

Monsanto

CE 2020

PROJECT CAPITAL & CED AR EXPENSE, \$k

	Approp.	Current	Estimate				
Capital	•	-	(Var# -)	Expended & Committed	-	-	8
Expense	-	-		E&C This Month	-	-	•

KEY PROJECT DATES	Sch or AR	Cur or Act	PROGRESS Las	st Mo	This Mo
PIR Data Trans	•	•	Process Eng & Comp	-	
Proj.Def.Report	-	-	Design Eng & Comp	-	-
AR Data Trans	•	-	Construction & Comp	-	-
AR Approval	- '	•	_		
Mech.Completion	-	-			

PROJECT STATUS

Execution strategy has been revised to bring this project's cost down from \$6,400k to \$5,000k capital. A review with MIC Manufacturing on February 24 will determine if we proceed with development of a revised PDR, AR Estimate, MPS, and ARDT.

BJS/kh

0246d

WGK 4084992