

178138

00000

DATE: 6-15-90
SUBJECT: Polrep #3
SITE: Southeast Rockford Groundwater Contamination Site (#DK)
CONTRACT #: 68-01-7460
DELIVERY ORDER #: 7460-05-132

Construction of the over 18,000 feet of water main ranging in size from 6" to 12" is well underway. To date, almost 5,000 feet of main has been installed. Installation of service connections are scheduled to begin today. A service connection consists of the necessary hardware and a 3/4" line from the large diameter main to the residential property line.

The plumbing contract is in it's final form and will shortly be put out to bid. Bid opening is scheduled for July 9th at 4 p.m. at the Rockford City Hall. Work will then proceed on residential well abandonment.

Public relations remain cordial with all parties, particularly with the residents of the affected area. A considerable number of residents have visited our construction office.

Work is continuing on a final resolution of eligible residents for service connection and plumbing hook-ups.

ERCS Ceiling: \$1,460,000.00
ERCS Costs to Date: \$164,300.00

TAT Ceiling: \$30,000.00
TAT Costs to Date: \$7,400.00

Personnel on Site: OSC = 1
TAT = 1 (part time)
ERCS = 1 (IT Corp.)
Sub Contractors = Pyramid Construction = 8-10
= Gregory Anderson = 5

US 00308