

Post-It™ brand fax transmittal memo 7671		# of pages ▶ 1
To Liz Doyle	From Ken Theisen	
Co.	Co. Region II	
Dept.	Phone #	
Fax # 312 886 0747	Fax #	

00055

TO: SUSAN JANOWIAK, H.Q.  
FROM: KEN THEISEN, OSC REGION V  
DATE: 6-27-90  
SUBJECT: POLREP #4  
SITE: S.E ROCKFORD GROUND WATER CONTAMINATION, (I.D.# DK)  
CONTRACT#: 68-01-7460  
DELIVERY ORDER#: 7460-05-132

Construction of the municipal water distribution system for the "S.E Rockford" NPL site located in Rockford, Illinois proceeded ahead of schedule with approximately 9,075 feet of different sized water main pipes out of a total of 18,000 feet being installed. Work is also proceeding on chlorinating, flushing, pressure testing and final water sampling of the newly installed water mains. Also, thirty eight service connections have been completed.

In addition to the on-going water main and service connections work, other tasks yet to be initiated include - residential plumbing, well abandonment and landscaping.

ERCS ceiling : \$1,460,000

ERCS costs to date: \$175,996

TAT ceiling: \$30,000

TAT costs to date: \$8,770

Personnel on site: OSC = 1

TAT = 1 (part time)

ERCS = 1 (I.T Corporation)

US 00312

ERCS Ceiling: \$1,644,500.00  
ERCS Costs to Date: \$1,082,988.00  
TAT Ceiling: \$30,000.00  
TAT Costs to Date: \$15,985.00

Personnel on Site: OSC = 1  
TAT = 1 (1 day per week)  
ERCS = 1 (I.T. Corp.)  
Subcontractors = approximately 12