

178143

0000012

TO: Susan Janowiak, EPA HQ.
FROM: Ken Theisen, OSC Region V
DATE: 7-18-90
SUBJECT: Polrep #5
SITE: S.E. Rockford Groundwater Contamination Site
ID# DK
CONTRACT: 68-01-7460
D.O.#: 7460-05-132

Construction of the municipal water distribution system for the S.E. Rockford NPL site, located in Rockford, Illinois, continues ahead of schedule. As of this date 15,362 feet of various sized water main has been installed, leaving approximately 2,000 feet of pipe yet to be installed.

A public bid opening for the residential plumbing work was held on July 9th with 2 plumbing contractors selected after review of all bids. It is anticipated that the two firms will be contractually committed to the ERCS contractor by July 23rd, with work to commence on or about that date.

Contractor work on the remaining water lines continues, as well as on the service connections (from the main to the property line). Also, road repair is on-going and reclamation work will commence shortly.

The OSC is presently reviewing well abandonment options and it is hoped that this activity will commence in 3 to 4 weeks.

Some problems have recently been encountered by the contractor working on the east side of the project area in maintaining an adequate psi rating (100 psi for 1 hour) and in achieving a satisfactory bacteriological water sample. Work is continuing in this area.

ERCS Ceiling: \$1,644,500
ERCS Costs To Date: \$576,917
TAT Ceiling: \$30,000
TAT Costs To Date: \$10,471

Personnel On Site: OSC = 1
TAT = 1 day per week
ERCS = 1 (I.T. Corp.)
Sub-Contractors = 12 to 20

US 00314