

178144

00000

TO: Susan Janowiak, EPA Headquarters
FROM: Ken Theisen, OSC Region V
DATE: August 9, 1990
SUBJECT: POLREP #6
SITE: S.E. Rockford Groundwater Contamination Site, I.D. #DK
CONTRACT #: 68-01-7460
D.O. #: 7460-05-132

Construction of the municipal water distribution system and subsequent plumbing connections for the 274 eligible homes and small businesses at the S.E. Rockford, Illinois NPL site continues ahead of schedule.

Water main installation was completed on Friday July 27th with the Project totaling 17,935.5 feet of pipe installed between the two contractors. Other work completed includes 190 service connections and 23 actual homes connected to the city municipal water supply. The first connection to the city system took place on Friday, July 27th.

Two well drilling subcontractors were selected on August 6 based on their bids for well abandonment. The well abandonment phase of the project is now scheduled to commence on or about August 13th. This activity conforms to a written request presented by the U.S. EPA's RPM.

ERCS Ceiling: \$1,644,500.00
ERCS Costs To Date: \$773,266.64
TAT Ceiling: \$30,000.00
TAT Costs To Date: \$17,824.59

Personnel on Site: OSC = 1
TAT = 1 (1 day per week)
ERCS = 1 (I.T. Corp.)
Subcontractors = 12 to 20

Post-It™ brand fax transmittal memo 7671		# of pages
To <i>Ms Doyle</i>	From <i>Ken T</i>	
Co.	Co.	
Dept.	Phone #	
Fax # <i>312 886 0747</i>	Fax #	

US 00315