178145

Post-It [™] brand fax transmittal	
To LIZ Duy/e	From Ken Theisen
Dept.	Co.
Fax# 312 886 0747	Fex #

TO: Region V Representative

FROM: Ken Theisen, OSC Region V

DATE: August 23, 1990 SUBJECT: POLREP #7

SITE: S.E. Rockford Site; I.D. #DK

CONTRACT #: 68-01-7460

DELIVERY ORDER #: 7460-05-132

00050

Construction of the municipal water distribution system and subsequent plumbing connections for the S.E. Rockford NPL site located in Rockford, Illinois, continues ahead of schedule. This is due to a large degree on the excellent quality of the subcontractors awarded the various aspects of this project.

Work activity to date is as follows:

Activity	Projected	Actual	% Completed
			**
Water Main	17,808 feet	17,935 feet	100%
Service Connection:	s 250	223	89%
Plumbing Connection	ns 274*	8 5	31%
Well Abandonment	260 * *	30	12%

^{* - 5} residents have refused to sign mandatory pre-annexation and well abandonment forms.

On August 7, 1990, the Illinois EPA made me aware of the results of their wide-spread sampling campaign relative to their Remedial Investigation study (R.I.). Some of their analytical results in an area 1.5 miles down-gradient from the Superfund's western boundry indicated several "hot spots". Chemicals in these residential well samples are similiar to those in the emergency response area of concern. However, the addition of vinyl chloride (113 ppb) and the increased concentrations of the other compounds makes it likely that an additional source or sources are responsible.

Emergency Response management was made aware of this new development and instructed me to take the necessary steps to mitigate this new emergency.

Verification samples were taken last week and we are currently awaiting results before implementing a course of action.

ERCS Ceiling: \$1,644,500.00 ERCS Costs to Date: \$905,525.00

TAT Ceiling: \$30,000.00

TAT Costs to Date: \$15,400.00

Personnel on Site: OSC = 1

TAT = 1 (1 day per week) ERCS = 1 (I.T. Corp.) Subcontractors = 12 to 20

US 00316

^{** -} exact number yet to be determined.