



February 18, 2004

Mr. Nabil S. Fayoumi  
U. S. Environmental Protection Agency - Region 5  
Superfund Division  
77 West Jackson Boulevard (SR-6J)  
Chicago, Illinois 60604-3590

**Re: Slurry Wall Construction Schedule  
Groundwater Migration Control System  
Sauget Area 2 – Sites O, Q, R and S  
Sauget, Illinois**

Dear Nabil:

This letter is being sent to provide the backup to the 36 week schedule estimate that was provided on February 5, 2004.

On that date the Agencies were notified that the slurry wall construction will be suspended until at least March 1, 2004 due to the wintry weather conditions in the St. Louis area. We also informed the Agencies that it is expected to take at least 36 weeks to complete excavation and backfill, cover the spoils and demobilize once the work resumes. This is based on the contractor's (Inquip's) production rates to date and assuming we encounter a similar amount of rock for the remainder of the project.

#### **Excavation Days**

During the period September 9, 2003 to December 17, 2004, a total of 1400 feet were excavated to rock. This excavation was accomplished during 57 excavation days, which does not include weather shutdowns or the days when equipment was broken down. Using excavation days as the basis, the production rate can be calculated as:

1400 feet / 57 days = 25 lineal feet / day

Between December 17 and February 13 an additional 160 lineal feet was completed leaving 1740 lineal feet to complete (3300 feet - 1400 feet - 160 feet = 1740 feet remaining)

- Therefore 1740 feet / 25 feet /day = **70 days**/ 5 days = **14 weeks** of excavation.
- Time to remobilize and remove box culvert = **3 weeks**
- Time required to finish backfill following completion of excavation = **4 weeks**
- Time to close site and demobilize = **8 weeks**
- Under perfect conditions the project could be completed in 14 + 3 + 4 + 8 = **29 weeks**.

This time is unrealistic since it does not include breakdowns or weather delays. It also does not account for the greater volume of rock that is expected at the north end of the site.

\*\*\*\*\*

### **Work Days**

The total number of **work days** from September 9 to December 17 including weather and breakdown days was **78**.

1400 feet / 78 days = 18 lineal feet / day

1740 feet / 18 feet/day = 97 days / 5 = **19 weeks**

So, project completion = 19 + 3 + 4 + 8 = **34 weeks**

\*\*\*\*\*

### **Calendar Days**

The total number of **calendar days** was **99** from September 9 to December 17.

1400 feet / 99 days = 14 lineal feet / day

1740 feet / 14 feet/day = 124 days / 5 = **25 weeks**

So, project completion = 25 + 3 + 4 + 8 = **40 weeks**

\*\*\*\*\*

Based on these calculations of productive time to date, 34 - 40 weeks is a reasonable estimate of time to complete the project. Note that this schedule could significantly increase if the amount of ledge rock increases.

If you have any questions, please call me.

Sincerely,

A handwritten signature in black ink, appearing to read 'S.D. Smith', with a stylized flourish at the end.

Steven D. Smith

cc. Sandra Bron - IEPA  
Richard Williams  
Peter Barrett – CH2M Hill  
Gary Vandiver

Ken Bardo - USEPA  
Bruce Yare – Solutia  
Cathy Bumb - Solutia