



**Allied Paper, Inc/Portage Creek/Kalamazoo River Superfund Site
Plainwell No. 2 Dam Time-Critical Removal Action Project
Stakeholder Meeting Agenda**

Date: July 21st, 2010

Time: 10:00 am – 1:00 pm (Eastern Standard Time), Lunch Provided

Location: ARCADIS Construction Trailer (Off Douglas Avenue)

1. Safety Moment and Introductions

2. Construction Activities Completed

- Resuspension Control Installation on Island 2, 3B, and 4B
- Bank Removal Activities on Island 2, 3B, and 4B
- Restoration Activities on Island 2 and in 3B
- Access Road Removal on Island 2
- Site Preparation Activities within the Oxbow Area

3. Construction Activities Scheduled

- Oxbow Area Sediment Removal Activities
- Temporary Bridge Removal
- Restoration Activities in Removal Area 4B

4. Health and Safety

- Hazard Recognition Identification
- Review of Meeting with Allegan County Safety Director Regarding Traffic Control
- Review of Follow-up Meeting with MIOSHA Compliance Division
- Review Algal Bloom Fact Sheet Information

5. Construction Quality Assurance

- Review of Routine Monitoring Data
- Confirmation Sampling

6. Project Communications

- Reporting Format
- Routine Communications
- Public Relations
- River Closure

7. Other Discussion Items

- Removal of access roads (Lerg)