

Post-it® Fax Note	7671	Date	# of pages
To	Sheri Bianchi	From	Peter V.
Co./Dept.	U.S EPA	Co.	
Phone #		Phone #	630-691-5020
Fax #	312/886-4071	Fax #	

Preliminary Project Schedule for Construction at ACS NPL Site

Sheri
Is this what you have
in mind to complete the
schedule letter for the
ACS Project? Peter V.
8/22/96

Date	Perimeter Groundwater Containment System	Barrier Wall & Extraction System
2-Sep-96	Start utility piping	
9-Sep-96	Finish Exterior of Building	
16-Sep-96	Begin construction of treatment system	Complete design of Barrier Wall
23-Sep-96	Finish construction of access road	
30-Sep-96		
7-Oct-96	Initiate Interceptor Trench Construction	
14-Oct-96		Begin Construction of Barrier Wall
21-Oct-96		
28-Oct-96		
4-Nov-96	Complete construction of building	
11-Nov-96	Complete test cell barrier wall	Begin Construction of Extraction Sys.
18-Nov-96		
25-Nov-96	Begin conveyance piping installation	Begin Construction of conveyance piping
2-Dec-96		
9-Dec-96	Interceptor trench completion	
16-Dec-96		
23-Dec-96		
30-Dec-96		
6-Jan-97	Complete Installation of WTP equipment	
13-Jan-97	Equipment prove-out	
20-Jan-97	Program Master Logic Controller	Substantial completion of Barrier Wall
27-Jan-97	Start water treatment system	Substantial completion of Extraction Sys.
3-Feb-97	Calibration of system	Complete conveyance piping
10-Feb-97		Calibration of extraction system
17-Feb-97		Completion of Barrier wall
24-Feb-97	Completion of PGCS	Completion of extraction system

US EPA RECORDS CENTER REGION 5



464674

Please call to let me know
We'll send out final tomorrow