
From: John Smatlak (Generation - 6) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=JOHN021]
Sent: 8/3/2015 7:48:05 AM
To: Christine Harris (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Christ3]
Subject: RE: Possum Point Daily Reports

I do not understand how Dominion caused the delay when we still do not have a permit to haul the ash.

From: Christine Harris (Generation - 34)
Sent: Sunday, August 02, 2015 8:17 PM
To: John Smatlak (Generation - 6)
Subject: Possum Point Daily Reports

Hi

This will be a long e-mail, but I wanted to provide the information as it stands now concerning the Possum Point dredging efforts.

Attached are daily reports for July 31, 2015 and August 1, 2015. It shows the activities of the day as well as the ash hauled the previous day.

For July 30, 2015, there were 469 truck loads and 12,663 cubic yards of ash removed from E pond

For July 31, 2015, there were 516 truck loads and 13,932 cubic yards of ash removed from E pond

I have not gotten the report for Saturday's production yet but will forward tomorrow when I receive it.

I met with Glover on Thursday concerning progress at E pond and the plan for A, B and C ponds.

I am awaiting the schedule spreadsheet from Glover to be e-mailed to me but right now, E pond is 46% complete (as of Thursday). Glover estimates 44 work days to complete the work in E pond. This sets the completion date at approximately September 23. (NOTE: There are 69 work days until October 17, 2015). There are 20 trucks on site for E pond. The pond continues to be ditched as well as having well points set for dewatering. Areas of the pond remain to wet to excavate at the current time but these are the areas that Mooretrench is working on. Glover is working five 12 hour days and one 10 hour day.

We discussed the plan for ABC pond. Glover is working on options at this time once the ponds are dewatered enough to begin to haul ash. Progress to date:

1. Rim ditch (approximately 1600') has been created around perimeter of A, B and C ponds. The ditch is approximately 10 to 12 feet deep and 3 to 5 feet wide (bottom to top). In some places, Glover has found the bottom of the respective pond.
2. Sump continues to pump water to the frac tank and up to D pond. Water from the ash is draining into the ditch creating flow.
3. Mooretrench will begin installation of dewatering well points
4. Gravel for road is being spread on areas that were road previously and do not require a permit. (We are still waiting for the permit from Prince William County. Dominion had to pay some fees. This should be done early this week.)
5. Tree clearing as well as vegetation clearing of some sections of A, B and C pond will begin this week. (NOTE: Clearing of A, B and C ponds will be staged since the vegetation adds stability to the ash and working areas.
6. Transmission has informed us that there will be a 25' exclusion zone around all transmission tower as well as guy wires. Glover will be staking the exclusion area off as clearing begins.
7. Transmission is working on a project to temporarily relocate the poles and wires so that we can excavate the ash at some point. (Will contact Wayne Belvin for an update on Monday). Once the ash is clear, Transmission will be installing new poles in the area.
8. There is a station sewer line that runs along the edge of the A, B and C ponds. Some of the sewer line is in ash. Design underway to install temporary sewer line when excavation of ash reaches this area.
9. There will be 2 site managers for Glover. One for E pond and one for A, B and C Ponds. The site manager for the A, B and C ponds was the assistant site manager for E ponds so he is familiar with the site and people.

I will call you tomorrow to discuss the plan for the A, B and C ponds in more detail. Because the dewatering of the pond was delayed by Dominion, the schedule for hauling ash from the A, B and C ponds is in danger. Glover is exploring an

option for utilizing sealed road trucks and using Cock Pit Road to access D pond with ash from A, B and C ponds. This would alleviate some of the traffic congestion on the haul road from E pond up to D pond. I will speak with John Glover on Tuesday to discuss the plan and how to successfully remove the ash from A, B and C ponds by October 17, 2015. We have already discussed the possibility of adding Sunday work to the schedule.

Bottom Line:

Pond E will be completed prior to October 17, 2015 barring any hurricanes or unknown developments. As stated above, with the current production and excavation, Glover anticipates finishing on approximately September 23, 2015.

Ponds A, B and C will be a challenge to complete by October 17, 2015. I realize that this is not good news. Approximately 20 to 30 days of dewatering was lost because of the delay caused by Dominion. Although we only received the approval from the DEQ to move ash on July 28th, dewatering work could have been performed prior to this. I have challenged Glover to develop a creative solution that will complete the dredging of the pond by the required date. I have again impressed upon Glover (and they understand) the critical nature of this project.

Will call you tomorrow when I get to Virginia City to discuss further.

Christine