

2015 possum point Power Station E Pond ash removal project

NAME: Whitey Pope

TITLE: Project Lead

DATE: July 16, 2015

- No safety and no environmental issues.
 - Weather sunny 81 Deg
-

ACTIVITIES:

- Time: 0630-1930 hours
 - Glover hauling ash from the center and south east side of E pond, dozer pushing ash at D pond, dozers working on the gravel haul road up to D pond, running water truck as needed for dust suppression on the roads, running dewatering sump pumps as needed, received plug for C outfall and equipment to tap into the north ash line today.
 - Moretrench continuing to install wells in the middle of E pond installing trunk line and hoses to put this row of wells in service received a trailer load of PVC pipe and equipment today.
 - 38 people working in and around E & D ash pond.
 - 7/15/15 359 loads hauled to D pond.
 - 0 people orientated today.
-

ISSUES

-
-

CONVERSATIONS/ telephone conversations

-

